

**Status of LWE ITI & Hostel buildings**

Srl. No.	Block Name		Name of ITI	ITI Building		Hostel Building		Running Trads	Status of Building	
	Block	District		A.S	Revised	A.S	Revised		ITI	Hostel
1	Sitapur	Surguja	Sitapur	207.27		181.69		COPA, Electician, Fitter, Machanic Diesel	Finishing Work in Progress, completion expected on 08/2016	Finishing Work in Progress, completion expected on 08/2016
2	Ambagarh Chouki	Rajnandgaon	Ambagarh Chouki	207.27		181.69		COPA, Electician, Fitter, Machanic Diesel, DCM	complete but external electrification required completion expected on 08/2016	Finishing Work in Progress completion expected on 08/2016
3	Bakawand	Bastar	Bakawand	<b>207.27</b>	<b>251.68</b>	<b>181.69</b>	<b>223.20</b>	COPA, Electician, Fitter Machanic Diesel	Slab level Work in Progress, completion expected on 08/2016	Finishing Work in Progress, completion expected on 08/2016
4	Narharpur	Kanker	Narharpur	207.27		181.69		COPA, Electician, Fitter, Machanic Diesel	Partly slab level Work in Progress, completion expected on 12/2016	Slab level Work in Progress, completion expected on 12/2016
5	Konta	Sukma	Konta	207.27	308.40	181.69	268.84	COPA, Electician, Fitter, Machanic Diesel	Finishing Work in Progress completion expected on 08/2016	Finishing Work in Progress completion expected on 08/2016
6	Bhairamgarh	Bijapur	Bhairamgarh	<b>207.27</b>	<b>282.23</b>	<b>181.69</b>	<b>245.17</b>	COPA, Electician, Fitter Machanic Diesel	Handover	Finishing level completion expected on 08/2016
7	Narayanpur	Narayanpur	Narayanpur	207.27	337.45	17.00	258.82	COPA, Electician, Fitter, Machanic Diesel	Work stoped, at finishing level due to Fund-required	Work stoped, at plinth level due to Fund-required
				1450.89	1179.76	1107.14	996.03			

Not- Total amount Rs. 3221.86 lakh has been deposite in PWD